Bangalore
Dt: 7.10.2022

To

The Assistant Executive Engineer,
Byrarayanapura Sub-Division,
BBMP.

Respected Sir,

Sub:- Regarding Approval for Extension of time for Civil work.

Ref:- Work order No: BBMP/EE/BSP/Wo/07/2022-23 dt: 11.4.22.

With reference to the subject, I the undersigned. Contractor Sri.. Bharath.S., is executing the civil work as mentioned below as per. Work order reference. in the stipulated time given. 182 Days i.e from 11.4.22 to 9.10.22.

But due to heavy Rain in Bangalore & also in the work spot locality. Work cannot be executed in time hence EOT may be Approved from. 10.10.22 to 21.10.22 & oblige.

Regards,
Bharath.S
(Bharath.S)

AE w.r.t
Vo/to.

Scanned by CamScanner

BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Supply of water through water tanks in water Scarcity area ward no. 06 Surrounding area Byatarayanapura Sub Division
2	Amount of Work Portion	765924/-
3	Estimate cost	Rs. 10.00 Lakhs
4	Name Of Contractor	Sri. Bharath. S
5	Agreement No.	07 /dt 04.2022
6	No. and date Under which the work order has been issued	07/22-23, 11-04-2022
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension of time	07-10-2022
9	Date of receipt of application in the sub-division office	07-10-2022
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	90%
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	18 Days
15	Date of recommending time limit applied for	10-10-2022 to 21-10-2022
16	Wheather the original application of contractor is enclosed	Enclosed
17	Balance work remaining to be done	10%
18	Probable time required for completion of remaining work	12 Days /21-10-2022
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to heavy Rain in Bangalore & also in the work spot locality. Hence EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EoT Approved with Nominal penality.

Assistant Engineer
Ward No

Asst. Executive Engineer
Sub- Division,

Executive Engineer
Byatarayanapura Division,
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು,
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ,
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು.

Scanned by CamScanner